

John G. Diefenbaker Elementary Project

Construction Timeline

(Note: Grey indicates completed stage)

- October 2024: Project approval
- December 2024: 50 per cent design review
- March 2025: 70 per cent design review
- April 2025:
 - Project Advisory Committee meeting
 - City review of preload information
- May/June 2025: Building permit application submitted, 100 per cent design
- July 2025 – March 2026 (latest): preload phase (Current phase)
 - Site preparation: July 7 – 25
 - Densification: July 28 - September (Vibration expected during this phase and will be monitored throughout this phase)
 - Preload application: September-October
 - Preload onsite: 4-6 months
- June – September 2025: Construction tendering and award
- March 2026 (latest): Removal of preload material and construction site preparation
- January 2026: Building permit approval
- March 2026 (latest): Construction commencement
- August 2028 (latest): Project completion